- 1. Area of Tract 19.9 Acres
- 2. This site does not contain any Flood Plain.
- 3. Material removed from this site shall be placed in an approved landfill.
- 4. The Village of Dardenne Prairie/St. Charles County Highway Department may require additional sitation control as determined by the City/County Inspector.
- 5. Grading will comply with the Geotechnical Engineer's Report.

6. The Contractor shall keep roads clear of mud and debris.


- a. Soil preparation and revegation small consist of seeding fescue between March 1 and June 1 at a rate of 30 pounds per acre.
- b. Dwner/Developer assumes full responsibility as to performance of grading operation and assurance that all properties and city/county roads will be adequately protected.
- c. Of straw bales are destroyed by heavy rains, vandalism, etc., they are to be replaced innediately by the Contractor.
- d. Proposed phasing of development (appox dates)

October 1995 - Clearing


October 1995 - Grading and construction (installation of temporary sediment control, storm arainage and paving).

December 1995 - Final grading and landscaping (vegetative cover).

- e. Where natural vegetation is removed during grading, vegetation shall be re-established in such density as to prevent erasion. Permanent type grasses shall be established as soon as possible or during the next seeding period ofter grading has been
- f. When grading operations are completed or suspended for nore than 30 days, permanent grass must be established at sufficient density to provide erosion control on the site. Between permanent grass seeding periods, temporary cover shall be provided according to the Designated Officials recommentation. All finished grades (areas not be disturbed by future inprovenents) in excess of 20% slopes (5:1) shall be nuiched and tacked at the rate of 100 pounds per 1,000 square feet when seeded.
- g. Any existing ponds, sinkholes, etc., located in the proposed street right-of-way, or which impacts proposed street right-of-way, shall be treated in accordance with the
- h. Any wells and/or springs which may exist on the property should be located and treated in a namer acceptable to the local governing authority.
- i. All existing trash, debris and broken concrete pieces ansite must be removed and disposed of offsite. j. Debris and foundation material from any existing ansite building or structure which is scheduled to be razed for this development must be disposed of offsite.
- k. Soft soils in the botton and banks of existing or former pond sites should be removed, spread out and permitted to dry sufficiently to be used as fill. None of this naterial should be placed in proposed public right-of-way locations or on any storm sewer location
- 8. BID YARDAGE
- a. The total yardage for this project is based on a 15% shrinkage factor.
- This shrinkage factor is subject to change due to soil conditions (types and noisture content), weather conditions and the percent of compaction actually achieved. As a result, adjustments in final grades may be required.
- c. Earth quantities obtained from aerial grid map, with contours at two foot intervals with a talerance of plus or hinus one foot or 1/2 contour intervals.
- d. The computed bild yardage is to finished grade and does not include subgrade removal.
- 9. SILTATION CONTROL
- a: Situation control shall consist of temporary berns and swales to divert storm water runoff to a natural discharge point (see Grading Plan for locations). At which point there shall be a double row of straw bales with four feet of separation between rows. The straw bales shall be placed with a one foot separation between bales and straw bales shall be staggered. In careas where a bern and swale are not be feasible, a single row of straw bales shall be placed end to end to protect adjacent property and right-of-ways (this shall be the responsibility of the Grading Contractor or Developer if so agreed. Upon completion of storm sewers, straw bales shall be placed on all sides of appropriate structures to keep silt out of the storm severs (this shall be the responsibility of the Sewer Contractor or the Developer If so agreed). All straw bales shall be securely anchored and properly maintained until all disturbed areas are paved or vegetation is established. A synthetic filter barrier hay be used in place of straw bales. Temporary sitation control measures shall be maintained until vegetative cover is established at a sufficient density to provide erosion control on the site.



OVERFLOW STRUCTURE "2" DETENTION BASIN "A"



SWALE DETAIL

VEGETATIVE ESTABLISHMENT For Urban Development Sites

APPENDIX A

Seeding rates:

Permanent:

Tall Fesuce - 30 lbs./oc.

Smooth Brome - 20 lbs./ac. combined: Fescue @ 15 lbs./ac. and Brome @ 10 lbs./ac.

Temporary

Wheat or Rye - 150 lbs./ac. (3.5 lbs. per square fact) - 120 lbs./ac (2.75lbs. per square foot)

Seeding periods:

Fescue or Brome - March 1 to June 1 August 1 to October 1

Wheat or Rye - March 15 to November 1

Mulch rates: 100 lbs. per 1,000 sq. feet (4,356 lbs per acre)

- March 15 to September 15

Lime 600 lbs./ac.

Fertilizer rates: Nitrogen 30 lbs./ac. Phosphate 30 lbs./ac. Potassium 30 lbs./ac.

quarried rock.

*ENM = effective neutralizing material as per State evaluation of

DIVERSIONS For Urban Development Sites

APPENDIX B

** Outlets for diversions must be stable. Stable outlets consist of grass waterways, earthen channels with capacity adequate to prevent gully erosion, grade stabilization structures or other practices as approved by the Designated Official

COMBINATION DIVERSION

COMBINATION DIVERSION USED AT THE TOP OF A FILL SLOPE EXCAVATED COMPACTED SON

GENERAL USE COMPACTED SOIL 12' mir.

STRAW BALE BARRIER For Urban Development Sites APPENDIX C PHONE CZZZ RAI-BALES TO OPENE A CONTRIBUTION

SYNTHETIC FILTER BARRIERS

MAINTENANCE

Filter outriers shall be impected immediatly after each rainful and ut least July during prolonged rainful. Any required imports shall be made immediatory.

 Should the fidule decompose or become ineffective prior to the eng of the espected. seable life and the horner skill be necessary. the fabric shall be replaced promptly.

Placement and Construction of a Straw Bale Barrier

Sediment deposits should be removed after and storm event. They must be removed when deposits reach approximately half the height of the tionier.

4. Any sediment deposits remaining in place offer the sit tence or filter burrier is no longer required shall be dressed to conform with the existing grade, prepared and seeded.

SET POST AND ESCAVATE A

WHE FENCE

FILTER FABRIC-

BACKFILL

SOR AS SHOWN ON THE LIPHILL SEE

For Urban Development Sites

APPENDIX D

COMPACTED THE EXCAVATED SOIL


ELEVATION

Placement and Construction of a Synthetic Filter Barrier

DETAILS

THE HAMPTONS AT DARDENNE 95177A OCTOBER 17, 1995

REV. 11-29-95




NOTES: 1, THE SWALE SEDIMENT TRAP SHALL 25'x60'x3' TO PROVIDE MINIMUM STORAGE OF 1800 CUBIC FEET PER ACRE OF DRAINAGE AREA SEDIMENT SHALL BE REMOVED AND TRAP RESTORED TO ITS ORIGINAL DIMENSIONS WHEN THE SEDIMENT HAS ACCUMULATED TO 1/2 THE DESIGN DEPTH OF THE TRAP. REMOVED SEDIMENT SHALL BE DEPOSITED IN A SUITABLE AREA AND IN SUCH A MANNER THAT

3. CONSTRUCTION OPERATIONS SHALL BE CARRIED OUT IN SUCH A MANNER THAT EROSION AND WATER POLLUTION SHALL BE MINIMIZED. 4. THE SEDIMENT TRAP SHALL BE REMOVED AND AREA STABILIZED WHEN THE CONTRIBUTORY DRAINAGE AREA HAS BEEN PROPERLY

5. THE SWALE SEDIMENT TRAP WILL BE PROPERLY BACK FILLED AND THE SWALE RECONSTRUCTED.

SWALE SEDIMENT TRAP

NOT TO SCALE



OVERFLOW STRUCTURE "31" DETENTION BASIN "B"

24" CMP w/1" Dia. holes SEDIMENT BASIN spaced 3" Vert & 6" Hariz. For Urban Development Sites w/Trash Guard & Anti-vortex APPENDIX E 555.00 553.50 - FL 550.50 FL 551.50~ Anti-seep Collar - 44' - 24" CMP @ 2.27% 4.67 × 4.67 Cap. = 18.46 c.f.s. V = 3.6 DETAIL OF TEMPORARY SILTATION PIPE

BASIN "B"

Sediment Basin "B"

. Average land slope = 584-558 = 26 divided by 585 = 4.4%

Length of slape = 585"

J. Drainage Area = 7.44 ac. 4. Soil type = other 5. Life = 1 Year

1. Land Slope = (Table B-6) = 0.82

2. Delivery Ratio = (Table B-7) = 0.60 3. Sediment Yield = (Table B-8) = 0314. Sediment Storage = $LS \times yield \times acres$ = 0.82 x 031 x 7.44

= 0.19 acre feet

+0.77 Highwater = 555.77 Top of Dam = 558.50 = 8,276 c.f. Storage Req'd (8,574 c.f. Provided)

Standpipe = 24" CMP

 $0 = 3.0 \times 6.28 \times 0.77^{3/2}$

Top of Standpipe 555.00

Q= 3.0 (1w) (h)3/2

Q= 12.73 c.f.s.

Total Q to Basin = 12.65 c.f.s.

ENGINEERS AUTHENTICATION The responsibility for Professional Engineering

liability on this project is hereby specifically limited to the set of plans authenticated on each sheet by the Engineer's signature, original stamped Engineer's seal, and the original stamped date hereunder attached. All responsbility is disclaimed for all other plan sheets or sets involved in this project preceeding this date and excludes all revisions after this date unless regulthenticated.

ZAVRADINGO W., ASSOCIATES, INC. DBA ZAVENDING SURVEYING & SURVEYING

S. DIMITRIOS ZAVRADINOS T