

Project: HARVEST AT HOPEWELL  
20-09-327

Criteria:

T.F. 2.5 ft. above CL. (Unless Otherwise Noted)  
B.F. 8.7 ft. below T.F. (Unless Otherwise Noted)  
T.S. 11.3 ft. below T.F. = Lateral flowline at buildingline = Tail Stake

Lot No.	DCSD Phases	Address	Line	Station	Lateral Length	Side of Sewer	CL Street at CL of Driveway	Top of Frnd. +/-	Basement Floor	Tail Stake	Lot Type	Comments
761 F	PH. 2F	467 Oak Barrel Dr.	MH 66-MH 67	0+74	20'	LT	624.1	626.6	617.9	615.3	In Grade	
762 F	PH. 2F	467 Oak Barrel Dr.	MH 66-MH 67	1+38	20'	LT	625.4	627.9	619.2	616.6	In Grade	
763 F	PH. 2F	501 Oak Barrel Ct.	MH 67-MH 68	0+17	20'	LT	627.8	630.3	621.6	619.0	Walkout	
764 F	PH. 2F	503 Oak Barrel Ct.	MH 67-MH 68	0+84	20'	LT	629.1	631.6	622.9	620.3	Walkout	
765 F	PH. 2F	505 Oak Barrel Ct.	MH 67-MH 68	1+49	20'	LT	630.4	632.9	624.2	621.6	Walkout	
766 F	PH. 2F	507 Oak Barrel Ct.	MH 67-MH 68	2+13	20'	LT	631.7	634.2	625.5	622.9	Walkout	
767 F	PH. 2F	513 Oak Barrel Ct.	MH 68-MH 69	0+65	20'	LT	632.6	635.1	626.4	623.8	Walkout	
768 F	PH. 2F	515 Oak Barrel Ct.	MH 68-MH 69	1+29	20'	LT	631.4	633.9	625.2	622.6	Walkout	
769 F	PH. 2F	519 Oak Barrel Ct.	MH 69-MH 70	0+82	11'	LT	628.8	632.3	623.6	621.0	In Grade	
770 F	PH. 2F	520 Oak Barrel Ct.	MH 70-MH 71	0+17	12'	LT	629.8	632.3	623.6	621.0	In Grade	
771 F	PH. 2F	518 Oak Barrel Ct.	MH 69-MH 70	0+61	8'	LT	630.7	633.2	624.5	621.9	In Grade	
772 F	PH. 2F	508 Oak Barrel Ct.	MH 68-MH 69	2+77	80'	RT	633.0	635.5	626.8	624.2	In Grade	
773 F	PH. 2F	506 Oak Barrel Ct.	MH 68-MH 69	2+08	80'	RT	631.7	634.2	625.5	622.9	In Grade	
774 F	PH. 2F	504 Oak Barrel Ct.	MH 67-MH 68	1+44	80'	RT	630.4	632.9	624.2	621.6	In Grade	
775 F	PH. 2F	502 Oak Barrel Ct.	MH 67-MH 68	0+79	80'	RT	629.1	631.6	622.9	620.3	In Grade	
776 F	PH. 2F	500 Oak Barrel Ct.	MH 67-MH 68	0+15	80'	RT	627.8	630.3	621.6	619.0	In Grade	
777 F	PH. 2F	461 Oak Barrel Dr.	MH 66-MH 67	0+80	80'	RT	625.4	627.9	619.2	616.6	In Grade	
778 F	PH. 2F	459 Oak Barrel Dr.	MH 66-MH 67	0+80	80'	RT	624.1	626.6	617.9	615.3	In Grade	
779 F	PH. 2F	457 Oak Barrel Dr.	MH 66-MH 67	0+80	80'	RT	622.8	625.3	616.6	614.0	In Grade	
780 F	PH. 2F	455 Oak Barrel Dr.	MH 65-MH 66	3+26	80'	RT	624.1	626.6	617.9	615.3	In Grade	
781 F	PH. 2F	453 Oak Barrel Dr.	MH 65-MH 66	2+61	80'	RT	619.2	621.7	610.5	607.9	In Grade	
782 F	PH. 2F	451 Oak Barrel Dr.	MH 65-MH 66	1+97	80'	RT	615.4	607.9	604.1	601.5	In Grade	
783 F	PH. 2F	449 Oak Barrel Dr.	MH 65-MH 66	1+33	80'	RT	611.5	604.0	600.2	597.6	In Grade	Storm Crossing - TS to Main FL
784 F	PH. 2F	447 Oak Barrel Dr.	MH 65-MH 66	0+69	81'	RT	605.2	607.7	599.0	596.4	In Grade	Storm Crossing - TS to Main FL
785 F	PH. 2F	445 Oak Barrel Dr.	MH 65-MH 66	0+05	85'	RT	600.8	603.3	594.6	592.0	In Grade	Storm Crossing - TS to Main FL
786 F	PH. 2F	443 Oak Barrel Dr.	MH 64-MH 65	1+44	80'	RT	599.7	602.2	594.0	591.4	In Grade	Storm Crossing - TS to Main FL
787 F	PH. 2F	441 Oak Barrel Dr.	MH 64-MH 65	0+79	80'	RT	598.7	601.2	594.0	591.4	In Grade	Storm Crossing - TS to Main FL
788 F	PH. 2F	439 Oak Barrel Dr.	MH 64-MH 65	0+10	80'	RT	597.4	600.0	593.0	590.4	In Grade	Storm Crossing - TS to Main FL
789 F	PH. 2F	435 Oak Barrel Dr.	MH 63-MH 64	0+05	80'	RT	594.9	597.4	586.2	583.6	In Grade	Storm Crossing - TS to Main FL
790 F	PH. 2F	433 Oak Barrel Dr.	MH 52-MH 53	0+00	80'	RT	590.8	593.3	584.7	582.1	In Grade	Storm Crossing - TS to Main FL
791 F	PH. 2F	431 Oak Barrel Dr.	MH 52-MH 53	0+22	80'	RT	589.6	592.1	584.7	582.1	In Grade	Storm Crossing - TS to Main FL
792 F	PH. 2F	429 Oak Barrel Dr.	MH 51-MH 52	83'	80'	RT	588.3	590.8	581.2	578.6	In Grade	Storm Crossing - TS to Main FL
793 F	PH. 2F	427 Oak Barrel Dr.	MH 51-MH 52	0+15	83'	RT	587.0	589.5	580.8	578.2	In Grade	Storm Crossing - TS to Main FL
794 F	PH. 2F	425 Oak Barrel Dr.	MH 50-MH 51	0+10	79'	RT	585.6	588.1	579.4	576.8	In Grade	Storm Crossing - TS to Main FL
795 F	PH. 1F	415 Oak Barrel Dr.	MH 49-MH 50	0+30	13'	LT	590.0	592.5	583.8	581.2	In Grade	
796 F	PH. 1F	413 Oak Barrel Dr.	MH 49-MH 50	0+94	13'	LT	593.9	596.4	587.7	585.1	In Grade	
797 F	PH. 1F	411 Oak Barrel Dr.	MH 48-MH 49	1+58	13'	LT	597.7	600.2	591.5	588.9	In Grade	
798 F	PH. 1F	409 Oak Barrel Dr.	MH 48-MH 49	2+22	13'	LT	601.6	604.1	595.4	592.8	In Grade	
799 F	PH. 1F	407 Oak Barrel Dr.	MH 47-MH 48	2+87	13'	LT	605.4	607.9	599.2	596.6	In Grade	
800 F	PH. 1F	405 Oak Barrel Dr.	MH 47-MH 48	3+51	13'	LT	609.3	611.8	603.1	600.5	In Grade	
801 F	PH. 2F	403 Oak Barrel Dr.	MH 12-MH 14	0+23	13'	LT	612.7	615.2	606.5	603.9	In Grade	
802 F	PH. 2F	401 Oak Barrel Dr.	MH 12-MH 14	0+68	15'	LT	615.2	617.7	609.0	606.4	In Grade	
803 E	PH. 1E	739 Grindstone Dr.	MH 13-MH 14	0+58	33'	RT	616.7	619.2	610.5	607.9	In Grade	
804 E	PH. 1E	737 Grindstone Dr.	MH 13-MH 14	1+19	22'	RT	615.5	618.0	609.3	606.7	In Grade	
805 E	PH. 1E	735 Grindstone Dr.	MH 13-MH 14	1+82	15'	RT	614.3	616.8	608.1	605.5	Walkout	
806 E	PH. 1E	733 Grindstone Dr.	MH 13-MH 14	1+97	15'	RT	614.3	616.8	608.1	605.5	Walkout	
807 E	PH. 1E	731 Grindstone Dr.	MH 14-MH 15	0+10	15'	RT	615.5	618.0	609.3	606.7	Walkout	
808 E	PH. 1E	729 Grindstone Dr.	MH 14-MH 15	0+77	15'	RT	616.6	619.1	610.4	607.8	Walkout	
809 E	PH. 1E	727 Grindstone Dr.	MH 14-MH 15	1+44	15'	RT	617.7	620.2	611.5	608.9	Walkout	
810 E	PH. 1E	725 Grindstone Dr.	MH 15-MH 16	0+10	15'	RT	618.8	621.3	612.6	610.0	Walkout	
811 E	PH. 1E	723 Grindstone Dr.	MH 15-MH 16	0+75	15'	RT	620.0	622.5	613.8	611.2	Walkout	
812 E	PH. 1E	721 Grindstone Dr.	MH 16-MH 17	0+10	15'	RT	621.2	623.7	615.0	612.4	Walkout	
813 E	PH. 1E	719 Grindstone Dr.	MH 16-MH 17	1+10	15'	RT	621.4	623.9	615.2	612.6	Walkout	
814 E	PH. 1E	717 Grindstone Dr.	MH 16-MH 17	1+71	15'	RT	620.7	623.2	614.5	611.9	Walkout	
815 E	PH. 1E	715 Grindstone Dr.	MH 17-MH 18	0+24	15'	RT	618.3	620.8	612.1	609.5	Walkout	
816 E	PH. 1E	713 Grindstone Dr.	MH 17-MH 18	0+44	25'	RT	618.1	620.6	611.9	609.3	Walkout	Storm Crossing - 1st 20' from Main @ 2%
817 E	PH. 1E	711 Grindstone Dr.	MH 100-MH 101	0+15	20'	LT	619.9	622.4	613.7	611.1	Walkout	
818 E	PH. 1E	709 Grindstone Dr.	MH 100-MH 101	0+75	20'	LT	622.3	624.8	616.1	613.5	Walkout	
819 E	PH. 1E	707 Grindstone Dr.	MH 100-MH 101	1+35	20'	LT	624.7	627.2	618.5	615.9	Walkout	
820 E	PH. 1E	705 Grindstone Dr.	MH 100-MH 101	1+96	20'	LT	627.1	629.6	620.9	618.3	Walkout	
821 E	PH. 1E	703 Grindstone Dr.	MH 100-MH 101	2+56	20'	LT	629.5	632.0	623.3	620.7	Walkout	
822 E	PH. 1E	701 Grindstone Dr.	MH 101-MH 102	0+11	21'	LT	631.9	634.4	625.7	623.1	Walkout	
823 G	PH. 1G	2 Country House Ct.	MH 21-MH 22	1+66	23'	RT	633.2	635.7	627.0	624.4	In Grade	
824 G	PH. 1G	4 Country House Ct.	MH 21-MH 22	0+84	25'	RT	630.7	633.2	624.5	621.9	In Grade	
825 G	PH. 1G	6 Country House Ct.	MH 21-MH 22	0+05	17'	RT	628.6	631.1	622.4	619.8	In Grade	
826 G	PH. 1G	8 Country House Ct.	MH 20-MH 21	1+73	23'	RT	626.7	629.2	620.5	617.9	Partial Walkout	
827 G	PH. 1G	10 Country House Ct.	MH 20-MH 21	0+90	23'	RT	623.7	626.2	617.5	614.9	Walkout	
828 G	PH. 1G	12 Country House Ct.	MH 20-MH 21	0+13	16'	RT	620.7	623.2	614.5	611.9	Walkout	
829 G	PH. 1G	14 Country House Ct.	MH 20-MH 14	0+45	27'	LT	619.0	621.5	612.8	610.2	Walkout	
830 G	PH. 1G	11 Country House Ct.	MH 20-MH 14	0+65	24'	LT	619.1	621.6	612.9	610.3	Walkout	
831 G	PH. 1G	9 Country House Ct.	MH 20-MH 21	0+95	84'	LT	625.5	628.0	619.3	616.7	In Grade	
832 G	PH. 1G	3 Country House Ct.	MH 21-MH 22	0+76	75'	LT	630.5	633.0	624.3	621.7	Walkout	
833 G	PH. 1G	1 Country House Ct.	MH 21-MH 22	1+61	77'	LT	633.1	635.6	626.9	624.3	Walkout	
834 G	PH. 2G	300 Knotty Alber Ct.	MH 90-MH 91	3+15	22'	RT	624.8	627.3	618.6	616.0	In Grade	
835 G	PH. 2G	302 Knotty Alber Ct.	MH 90-MH 91	2+51	23'	RT	622.6	625.1	616.4	613.8	In Grade	
836 G	PH. 2G	304 Knotty Alber Ct.	MH 90-MH 91	1+68	23'	RT	619.7	622.2	613.5	610.9	In Grade	
837 G	PH. 2G	306 Knotty Alber Ct.	MH 90-MH 91	0+86	23'	RT	616.9	619.4	610.7	608.1	In Grade	
838 G	PH. 2G	308 Knotty Alber Ct.	MH 90-MH 91	0+05	19'	RT	614.0	616.5	607.8	605.2	In Grade	
839 G	PH. 2G	310 Knotty Alber Ct.	MH 89-MH 90	1+03	20'	RT	611.5	614.0	605.3	602.7	In Grade	
840 G	PH. 2G	312 Knotty Alber Ct.	MH 89-MH 90	0+20	20'	RT	608.6	611.1	602.4	599.8	In Grade	
841 G	PH. 2G	314 Knotty Alber Ct.	MH 88-MH 89	0+06	22'	RT	605.7	608.2	599.5	596.9	In Grade	
842 G	PH. 2G	318 Knotty Alber Ct.	MH 88-MH 89	0+18	18'	RT	603.1	605.6	596.9	594.3	In Grade	
843 G	PH. 2G	317 Knotty Alber Ct.	MH 88-MH 89	0+18	18'	RT	603.1	605.6	596.9	594.3	Walkout	
844 G	PH. 2G	315 Knotty Alber Ct.	MH 85-MH 86	0+00	18'	RT	603.1	605.6	596.9	594.3	Walkout	
845 G	PH. 2G	313 Knotty Alber Ct.	MH 58-MH 59	0+31	18'	RT	603.9	606.4	598.2	595.6	Walkout	
846 G	PH. 2G	311 Knotty Alber Ct.	MH 58-MH 59	0+00	18'	RT	603.9	606.4	598.2	595.6	Walkout	
847 G	PH. 2G	309 Knotty Alber Ct.	MH 58-MH 59	0+00	18'	RT	603.9	606.4	598.2	595.6	Walkout	
848 G	PH. 2G	307 Knotty Alber Ct.	MH 58-MH 59	0+00	18'	RT	603.9	606.4	598.2	595.6	Walkout	
849 G	PH. 2G	305 Knotty Alber Ct.	MH 58-MH 59	0+79	20'	RT	615.0	617.5	608.8	606.2	Walkout	
850 G	PH. 2G	303 Knotty Alber Ct.	MH 58-MH 59	0+24	20'	RT	617.9	620.4	611.7	609.1	Walkout	
851 G	PH. 2G	301 Knotty Alber Ct.	MH 60-MH 61	0+89	20'	RT	620.7	623.2	614.5	611.9	Walkout	
852 G	PH. 2G	299 Knotty Alber Ct.	MH 60-MH 61	0+94	15'	LT	623.0	625.5	616.8	614.2	Walkout	
853 G	PH. 2G	297 Knotty Alber Ct.	MH 60-MH 61	1+31	40'	RT	623.0	625.5	616.8	614.2	Walkout	
854 G	PH. 2G	295 Knotty Alber Ct.	MH 76-MH 77	0+90	80'	RT	624.8	627.3	618.6	616.0	Walkout	
855 G	PH. 2G	293 Knotty Alber Ct.	MH 76-MH 77	0+08	80'	RT	621.5	624.0	615.3	612.7	Walkout	

Project: HARVEST AT HOPEWELL  
20-09-327

Criteria:

T.F. 2.5 ft. above CL. (Unless Otherwise Noted)  
B.F. 8.7 ft. below T.F. (Unless Otherwise Noted)  
T.S. 11.3 ft. below T.F. = Lateral flowline at buildingline = Tail Stake

Lot No.	DCSD Phases	Address	Line	Station	Lateral Length	Side of Sewer	CL Street at CL of Driveway	Top of Frnd. +/-	Basement Floor	Tail Stake	Lot Type	Comments
856 G	PH. 2G	1 Rocking Chair Ct.	MH 92-MH 92A	0+90	30'	LT	611.2	613.7	605.0	602.4	In Grade	Storm Crossing - TS to Main FL
857 G	PH. 2G											