



DEMOLITION NOTES:

1. All utilities to be removed back to the main and capped.
2. Contractor shall be responsible for all debris to be properly disposed of off-site.
3. Contractor shall be responsible for coordinating with utility companies.
4. All permits to be obtained by contractor.
5. The operations of the existing RV Park must not be disturbed during the construction of phase one.
6. Underground utilities have been plotted from available information and therefore their locations shall be considered approximate only. The verification of the location of all underground utilities, either shown or not shown on these plans shall be the responsibility of the contractor, and shall be located prior to any grading or construction of the improvements.
7. All construction and materials used shall conform to current City of O'Fallon Standards.

ORDER OF DEMOLITION

1. Install Sanitary Main leaving existing until time of connection. (Duckett Creek Sanitary District authorization and inspection required)
2. Block Existing Sanitary Main when connection is made to relocated main. (Duckett Creek Sanitary District authorization and inspection required)
3. Demo Existing Sanitary Main. (Duckett Creek Sanitary District authorization and inspection required)
4. All existing Storm Sewers and Structures to remain until time of connection to relocated sewer.
5. Block Existing Storm Sewer when connection is made to relocated sewer.
6. Demo Existing Storm Sewer.