Project Name: Countryshire
Project Number: 02-12-311
Date:08/09/2005

Revised Date:

Criteria:

Sewer Main: 8 in
Sewer Laterals: 4 in
T.F. 2.5 ft. above CL (Unless Otherwise Noted)
B.F. 8.6 ft. below T.F. (Unless Otherwise Noted)
T.S. 11.5 ft. below T.F. = Lateral flowline at buildingline = Tail Stake

SINGLE FAMILY

Lot No.	PHASE	Address	Line	Station	Lateral Length in ft.	Side of Sewer	CL Street at CL of Driveway	Top of Fnd. +/-	Basement Floor	Tail Stake Elev.	Max. Sewer Main Elev. @ Y Connection	Comments
1	A	COUNTRYSHIRE DRIVE	C8-C7	0+55	15'	RT	621.6	624.1	615.5	612.6	612.1	
2	A	COUNTRYSHIRE DRIVE	C7-J1	0+55	15'	LT	623.5	626.1	616.9	614.0	613.5	
3	A	COUNTRYSHIRE DRIVE	C7-J1	0+84	15'	LT	624.2	626.7	616.1	615.2	614.7	
4	A	COUNTRYSHIRE DRIVE	C7-J1	1+48	15'	LT	625.0	629.0	619.4	618.5	618.0	
5	A	COUNTRYSHIRE DRIVE	C7-J1	2+12	15'	LT	626.9	629.3	620.7	617.8	617.3	
6	A	COUNTRYSHIRE DRIVE	J1-J2	0+49	15'	LT	628.1	630.6	622.0	619.1	618.6	
7	A	COUNTRYSHIRE DRIVE	J1-J2	1+13	15'	LT	629.4	631.9	623.3	620.4	619.9	
8	A	COUNTRYSHIRE DRIVE	J1-J2	1+77	15'	LT	631.2	634.1	624.6	623.1	622.6	
9	A	COUNTRYSHIRE DRIVE	J1-J2	2+41	15'	LT	631.9	634.4	625.8	622.9	622.4	
10	A	COUNTRYSHIRE DRIVE	J1-J2	3+05	15'	LT	633.1	635.7	627.1	624.2	623.7	
11	A	COUNTRYSHIRE DRIVE	J1-J2	3+69	15'	LT	634.5	637.0	628.4	625.5	625.0	
12	A	COUNTRYSHIRE DRIVE	J2-J9	0+60	15'	LT	636.3	637.8	629.3	626.3	625.9	
13	A	COUNTRYSHIRE DRIVE	J2-J9	1+54	15'	LT	635.1	637.6	629.0	626.1	624.7	
14	A	COUNTRYSHIRE DRIVE	J2-J9	2+18	15'	LT	633.2	635.7	627.2	624.3	623.8	
15	A	COUNTRYSHIRE DRIVE	J2-J9	2+83	15'	LT	632.2	634.7	626.1	623.2	622.9	
16	A	COUNTRYSHIRE DRIVE	J2-J9	3+47	15'	LT	630.7	633.2	625.1	622.2	621.9	TF=3'
17	A	COUNTRYSHIRE DRIVE	J2-J9	3+74	15'	LT	630.1	633.5	624.9	622.0	621.7	TF=3'
18	A	COUNTRYSHIRE DRIVE	J9-J10	0+50	15'	LT	631.1	634.2	625.6	622.7	622.2	
19	A	COUNTRYSHIRE DRIVE	J9-J10	1+14	15'	LT	633.0	635.5	626.9	624.0	623.5	
20	A	COUNTRYSHIRE DRIVE	J9-J10	1+78	15'	LT	634.5	636.8	628.2	625.3	624.8	
21	A	COUNTRYSHIRE DRIVE	J9-J10	2+42	15'	LT	635.6	638.1	629.5	626.6	626.1	
22	A	COUNTRYSHIRE DRIVE	J9-J10	3+06	15'	LT	636.7	639.2	630.6	627.7	627.4	
23	A	COUNTRYSHIRE DRIVE	J9-J10	3+96	15'	LT	637.3	639.8	631.2	628.3	627.8	
24	A	COUNTRYSHIRE DRIVE	B6-B18	0+50	14'	RT	633.4	635.9	627.3	624.4	623.9	
25	A	COUNTRYSHIRE DRIVE	B6-B18	2+82	14'	RT	634.1	636.6	628.0	625.1	624.7	
26	A	COUNTRYSHIRE DRIVE	B6-B18	2+16	14'	RT	632.5	635.3	626.7	623.8	623.4	
27	A	COUNTRYSHIRE DRIVE	B6-B18	1+42	14'	RT	631.3	633.8	625.2	622.3	621.9	
28	A	COUNTRYSHIRE DRIVE	B6-B18	0+88	14'	RT	629.7	631.6	623.0	620.1	619.7	
29	A	COUNTRYSHIRE DRIVE	B6-B18	0+24	14'	RT	625.5	629.0	620.4	617.5	617.0	
30	A	COUNTRYSHIRE DRIVE	B6-B7	0+50	14'	RT	633.0	634.6	626.0	623.1	622.7	
31	A	COUNTRY GROVE COURT	B6-B7	1+63	20'	RT	632.9	635.4	626.8	622.5	621.9	TF=F.G.-3.5'
32	A	COUNTRY GROVE COURT	B6-B7	1+20	20'	RT	633.2	635.7	627.1	622.8	621.9	TF=F.G.-3.5'
33	A	COUNTRY GROVE COURT	B7-D8	1+06	20'	RT	634.4	635.9	627.3	622.0	621.4	TF=F.G.-3.5'
34	A	COUNTRY GROVE COURT	B6-B9	0+51	20'	RT	633.4	635.9	627.3	624.4	623.8	
35	A	COUNTRY GROVE COURT	B6-B16	1+15	20'	RT	633.2	635.7	627.1	624.2	623.6	
36	A	COUNTRY GROVE COURT	B6-B16	1+79	20'	RT	633.2	635.7	627.1	624.2	623.6	
37	A	COUNTRY GROVE COURT	B6-B16	2+13	23'	RT	630.8	633.3	624.7	621.8	621.2	
38	A	COUNTRY GROVE COURT	B6-B16	2+77	23'	RT	630.8	633.3	624.7	621.8	621.2	
39	A	COUNTRY DOWNS DRIVE	B9-B16	1+55	30'	LT	633.3	635.8	627.2	624.3	623.5	
40	A	COUNTRY DOWNS DRIVE	B9-B16	0+91	30'	LT	631.9	634.1	625.5	622.6	621.9	
41	A	COUNTRY DOWNS DRIVE	B9-B17	0+27	30'	LT	634.4	636.9	628.3	625.4	624.6	
42	A	COUNTRY DOWNS DRIVE	B10-B17	0+29	30'	RT	629.9	632.4	623.8	620.9	620.1	
43	A	COUNTRY DOWNS DRIVE	B10-B17	0+90	30'	RT	631.6	634.1	625.5	622.6	621.8	
44	A	COUNTRY DOWNS DRIVE	B10-B17	1+54	30'	RT	633.1	635.6	627.0	624.1	623.3	
45	A	COUNTRY DOWNS DRIVE	B10-B17	2+14	30'	RT	635.1	637.6	629.1	626.2	625.4	
46	A	COUNTRY DOWNS DRIVE	B10-B17	2+78	30'	RT	636.8	639.3	630.7	627.8	627.0	
47	A	COUNTRY PINES COURT	B10-B17	1+57	20'	LT	629.9	632.4	623.8	620.9	620.3	
48	A	COUNTRY PINES COURT	B11-B12	0+71	10'	RT	629.4	631.9	623.3	620.4	619.9	
49	A	COUNTRY PINES COURT	B11-B12	1+35	10'	RT	630.4	631.5	622.9	620.0	619.5	
50	A	COUNTRY PINES COURT	B12-B13	0+52	13'	LT	629.9	631.6	622.9	620.0	619.6	
51	A	COUNTRY PINES COURT	B13-C14	0+43	27'	LT	629.5	632.0	623.4	620.5	619.9	
52	A	COUNTRY PINES COURT	B14-B15	0+51	27'	LT	630.1	634.2	625.6	622.7	622.2	
53	A	COUNTRY PINES COURT	B14-B15	0+45	26'	RT	630.6	633.1	624.5	621.6	620.9	
54	A	COUNTRY PINES COURT	C14-C15	0+51	26'	RT	630.4	632.9	624.3	621.4	620.7	TF=3', IF PR.TS-10'
55	A	COUNTRY VISTA DRIVE	J2-J9	2+88	60'	RT	632.1	635.1	627.5	624.6	622.7	TF=3', IF PR.TS-10'
56	A	COUNTRY VISTA DRIVE	J2-J9	2+33	85'	RT	634.2	636.7	628.1	625.2	623.2	
57	A	COUNTRY VISTA DRIVE	J2-J8	0+50	85'	LT	635.5	638.0	629.4	626.5	624.5	
58	A	COUNTRY VISTA DRIVE	J2-J8	1+54	75'	LT	636.5	639.0	630.4	627.5	625.5	
59	A	COUNTRY VISTA DRIVE	J1-J8	0+82	13'	RT	631.1	633.8	625.2	622.3	621.9	
60	A	COUNTRY VISTA DRIVE	J1-J8	2+31	10'	RT	626.7	629.2	620.6	617.7	617.2	
61	A	COUNTRY VISTA DRIVE	J1-J8	1+70	15'	RT	628.3	630.8	622.2	619.3	618.8	
62	A	COUNTRY VISTA DRIVE	J7-J8	0+66	15'	RT	628.1	630.6	622.0	619.1	618.6	
63	A	COUNTRY VISTA DRIVE	J7-J8	0+30	15'	RT	628.3	631.2	622.6	619.7	619.2	
64	A	COUNTRY VISTA DRIVE	J7-J8	0+10	15'	RT	628.3	631.2	622.6	619.7	619.2	
65	A	COUNTRY ORCHARD DRIVE	C8-C9	0+45	15'	LT	617.9	620.4	611.8	608.9	608.5	
66	A	COUNTRY ORCHARD DRIVE	C8-C9	1+13	15'	LT	619.2	621.7	613.1	610.2	609.7	
67	A	COUNTRY ORCHARD DRIVE	C8-C9	1+75	13'	LT	617.9	620.4	611.8	608.9	608.5	
68	A	COUNTRY ORCHARD DRIVE	C8-C10	0+49	22'	LT	616.6	619.1	610.5	607.6	607.1	TF=3.0' above street
69	A	COUNTRY ORCHARD DRIVE	C8-C10	1+10	22'	LT	615.6	618.6	610.0	607.6	607.0	TF=3', IF PR.TS-10'
70	A	COUNTRY ORCHARD DRIVE	C8-C10	1+40	22'	LT	615.6	618.6	611.0	608.6	608.1	TF=3', IF PR.TS-10'
71	A	COUNTRY ORCHARD DRIVE	C8-C9	0+29	74'	RT	617.5	620.0	611.4	608.5	608.1	
72	A	COUNTRY ORCHARD DRIVE	C8-C9	0+63	75'	RT	620.3	622.7	614.1	611.1	609.8	
73	A	COUNTRY STONE DRIVE	C21-C22	0+36	13'	LT	623.9	626.4	617.8	614.9	614.5	
74	B	COUNTRY STONE DRIVE	C21-C22	0+94	15'	LT	625.5	628.0	619.4	616.5	616.1	
75	B	COUNTRY STONE DRIVE	C22-C23	0+53	15'	LT	626.8	629.3	620.7	617.8	617.3	
76	B	COUNTRY STONE DRIVE	C22-C23	1+13	15'	LT	627.8	630.0	621.4	618.5	618.0	
77	B	COUNTRY STONE DRIVE	C23-C24	0+80	17'	LT	627.5	630.0	621.4	618.5	618.0	
78	B	COUNTRY STONE DRIVE	C23-C24	1+32	18'	LT	626.6	629.1	620.5	617.6	617.1	
79	B	COUNTRY STONE DRIVE	C23-C24	1+84	20'	LT	625.5	628.0	619.4	616.5	615.9	
80	B	COUNTRY STONE DRIVE	C23-C24	2+36	21'	LT	624.5	627.0	618.4	615.5	614.9	
81	B	COUNTRY STONE DRIVE	C23-C24	2+58	21'	LT	624.5	627.0	618.4	615.5	614.9	
82	B	COUNTRY STONE DRIVE	C24-C14.1	0+38	10'	LT	625.3	627.8	619.2	616.3	615.8	
83	B	COUNTRY STONE DRIVE	C24.1-C25	0+11	19'	LT	625.3	627.8	619.2	616.3	615.8	
84	B	COUNTRY STONE DRIVE	C25-C26	0+06	20'	LT	625.7	628.2	619.6	616.7	616.1	
85	B	COUNTRY STONE DRIVE	C25-C26	0+53	14'	LT	627.7	630.2	621.6	618.7	618.3	
86	B	COUNTRY STONE DRIVE	C25-C26	1+05	17'	LT	627.7	630.2	621.6	618.7	618.4	
87	B	COUNTRY STONE DRIVE	C25-C26	1+57	19'	LT	629.8	632.3	623.7	620.8	620.3	
88	B	COUNTRY STONE DRIVE	C25-C26	2+09	19'	LT	630.8	633.3	624.7	621.8	621.3	
89	B	COUNTRY STONE DRIVE	C25-C26	2+61	19'	LT	631.9	634.4	625.8	622.9	622.4	
90	B	COUNTRY STONE DRIVE	C25-C26	2+56	72'	RT	631.9	634.4	625.8	622.9	621.3	
91	B	COUNTRY STONE DRIVE	C25-C26	2+00	72'	RT	631.9	634.4	625.8	622.9	621.3	
92	B	COUNTRY STONE DRIVE	C25-C26	1+52	72'	RT	629.8	632.3	623.7	620.8	619.2	
93	B	COUNTRY STONE DRIVE	C25-C26	0+48	80'	RT	628.1	630.6	622.0	619.1	617.3	
94	B	COUNTRY STONE DRIVE	C23-C24	1+23	65'	RT	630.4	632.9	624.3	621.4	619.5	
95	B	COUNTRY STONE DRIVE	C23-C24	0+53	69'	RT	634.6	637.1	628.5	625.6	624.1	
96	B	COUNTRY STONE DRIVE	C23-C24	2+27	69'	RT	624.7	627.2	618.6	615.7	614.2	
97	B	COUNTRY STONE DRIVE	C23-C24	2+77	69'	RT	623.7	626.2	617.6	614.7	613.2	
98	B	COUNTRY STONE COURT	C23-C62	1+21	76'	LT	629.5	632.1	623.5	620.6	618.9	
99	B	COUNTRY STONE COURT	C42-C40	0+36	16'	RT	630.8	633.3	624.7	621.8	621.3	
100	B	COUNTRY STONE COURT	C41-C42	0+69	13'	RT	631.2	633.7	625.1	622.2	621.8	
101	B	COUNTRY STONE COURT	C41-C42	0+33	28'	RT	631.4	633.9	625.3	622.4	621.8	
102	B	COUNTRY STONE COURT	C40-C41	0+43	24'	RT	631.4	633.9	625.3	622.4	621.8	
103	B	COUNTRY STONE COURT	C40-C41	0+06	13'	RT	631.2	633.7	625.1	622.2	621.8	
104	B	COUNTRY STONE COURT	C39-C40	0+62	19'	RT	630.6	633.3	624.7	621.8	621.3	
105	B	COUNTRY STONE COURT	C39-C40	0+27	19'	RT	630.6	633.1	624.5	621.6	621.2	
106	B	COUNTRY STONE COURT	C23-C39	0+80	11'	RT	628.6	631.1	622.5	619.6	619.2	
107	B	COUNTRY STONE COURT	C23-C39	0+30	11'	RT	628.6	631.1	622.5	619.6	619.2	
108	B	COUNTRY STONE DRIVE	C21-D1	1+30	17'	LT	624.5	627.0	618.4	615.5	615.0	
109	B	COUNTRYSHIRE DRIVE	C21-D1	1+82	13'	LT	625.5	628.0	619.4	616.5	616.1	
110	B	COUNTRY STONE DRIVE	C27-C53	0+61	76'	RT	629.7	632.2	623.6	620.7	619.0	
111	B	COUNTRY STONE DRIVE	C27-C53	1+01	76'	RT	630.7	633.2	624.6	621.7	620.0	
112	B	COUNTRY STONE DRIVE	C27-C53	1+41	76'	RT	630.7	633.2	624.6	621.7	620.0	
113	B	COUNTRY STONE DRIVE	C27-C53	1+81	76'	RT	631.9	634.4	625.8	622.9	621.2	
114	B	COUNTRY STONE DRIVE	C27-C53	2+21	76'	RT	631.9	634.4	625.8	622.9	621.2	
115	B	COUNTRY STONE DRIVE	C27-C53	2+61	76'	RT	631.9	633.8	625.2	622.3	620.6	
116	B	COUNTRY STONE DRIVE	C27-C53	3+01	76'	RT	631.9	633.8	625.2	622.3	620.6	
117	B	COUNTRY STONE DRIVE	C27-C53	3+64	77'	RT	631.9	634.4	625.8	622.9	621.2	
118	B	COUNTRY STONE DRIVE	C27-C53	3+95	76'	RT	631.9	633.8	625.2	622.3	620.6	
119	A	COUNTRY STONE DRIVE	C15-C16	0+45	10'	LT	630.7	633.2	624.6	621.7	621.3	
120	A	COUNTRY STONE DRIVE	C15-C16	0+45	6'	RT	630.4	634.9	626.3	623.4	623.1	
121	A	COUNTRY STONE DRIVE	C16-C45	0+28	32'	LT	634.5	637.0	628.4	625.5	624.7	
122	A	COUNTRY STONE DRIVE	C16-C45	0+62	6'	RT	630.4	634.9	626.3	623.4	623.1	

Project Name: Countryshire
Project Number: 02-12-311
Date:08/09/2005

Revised Date:

Criteria:

Sewer Main: 8 in
Sewer Laterals: 4 in
T.F. 2.5 ft. above CL (Unless Otherwise Noted)
B.F. 8.6 ft. below T.F. (Unless Otherwise Noted)
T.S. 11.5 ft. below T.F. = Lateral flowline at buildingline = Tail Stake

SINGLE FAMILY

Lot No.	PHASE	Address	Line	Station	Lateral Length in ft.	Side of Sewer	CL Street at CL of Driveway	Top of Fnd. +/-	Basement Floor	Tail Stake Elev.	Max. Sewer Main Elev. @ Y Connection	Comments
161	A	COUNTRY CHASE DRIVE	C28-C45	2+10	8'	LT	634.3	636.8	628.2	625.3	624.9	
162	A	COUNTRY CHASE DRIVE	C28-C45	1+46	30'	LT	634.3	636.8	628.2	625.3	624.5	
163	A	COUNTRY CHASE DRIVE	C28-C27	0+50	19'	LT	633.0	635.5	626.9	624.0	623.5	
164	A	COUNTRY CHASE DRIVE	C27-C28	1+22	19'	LT	631.8	634.3	625.7	622.8	622.3	
165	A	COUNTRY CHASE DRIVE	C27-C53	0+52	19'	LT	630.3	632.8	624.2	621.3	620.8	
166	A	COUNTRY CHASE DRIVE	C27-C53	1+16	19'	LT	629.7	632.2	623.6	620.7	620.2	
167	A	COUNTRY CHASE DRIVE	C27-C53	1+46	19'	LT	630.8	633.3	624.7	621.8	621.3	
168	A	COUNTRY CHASE DRIVE	C27-C53	2+10	19'	LT	631.8	634.3	625.7	622.8	622.3	
169	A	COUNTRY CHASE DRIVE	C27-C53	2+58	19'	LT	631.8	634.3	625.7	622.8	622.3	
170	E	COUNTRY VILLAGE DRIVE	C53-C54	1+11	17'	LT	631.2	634.1	625.8	622.7	622.2	TF=3.0'-TS-2.5', 8' Pour
171	E	COUNTRY VILLAGE DRIVE	C53-C54	1+42	19'	LT	631.5	634.2	625.6	622.7	622.2	TF=3.0'-TS-2.5', 8' Pour
172	E	COUNTRY VILLAGE DRIVE	C54-C55	0+14	19'	LT	632.8	635.4	627.2	624.3	623.8	
173	E	COUNTRY VILLAGE DRIVE	C54-C55	0+46	19'	LT	633.1	635.8	627.2	624.3	623.8	Duplex, TF varies
174	E	COUNTRY VILLAGE DRIVE	C54-C55	0+78	19'	LT	633.1	635.7	627.2	624.3	623.8	Duplex, TF varies
175	E	COUNTRY VILLAGE DRIVE	C54-C55	1+06	19'	LT	636.5	637.5	628.9	626.0	625.5	Duplex, TF varies
176	E	COUNTRY VILLAGE DRIVE	C54-C55	1+30	19'	LT	637.0	639.1	630.5	627.6	627.1	Duplex, TF varies
177	E	COUNTRY VILLAGE DRIVE	C54-C55	1+54	19'	LT	637.4	639.5	630.9	628.0	627.5	Duplex, TF varies
178	E	COUNTRY VILLAGE DRIVE	C54-C55	1+78	19'	LT	637.4	641.4	633.2	630.3	629.8	Duplex, TF varies
179	E	COUNTRY VILLAGE DRIVE	C54-C55	2+14	19'	LT	639.8	641.8	633.2	630.3	629.8	Duplex, TF varies
180	E	COUNTRY VILLAGE DRIVE	C54-C55	2+38	19'	LT	640.1	642.1	633.5	630.6	630.1	Duplex, TF varies
181	E	COUNTRY VILLAGE DRIVE	C54-C55	2+62	19'	LT	641.8	643.8	635.2	632.3	631.8	Duplex, TF varies
182	E	COUNTRY VILLAGE DRIVE	C54-C55	3+10	19'	LT	643.7	646.1	637.5	634.6	634.1	Duplex, TF varies
183	E	COUNTRY VILLAGE DRIVE	C54-C55	3+34	19'	LT	644.5	646.5	637.9	635.0	634.5	Duplex, TF varies
184	E	COUNTRY VILLAGE DRIVE	C54-C55	3+36	19'	LT	645.1	646.1	637.5	634.6	634.1	Duplex, TF varies
185	E	COUNTRY VILLAGE DRIVE	C54-C55	3+70	15'	LT	640.6	646.1	639.5	636.6	636.1	Duplex, TF varies
186	E	COUNTRY VILLAGE DRIVE	C54-C55	3+94	15'	LT	640.6	646.1	639.5	636.6	636.1	Duplex, TF varies
187	E	COUNTRY VILLAGE DRIVE	E28-E29	3+64	19'	RT	646.3	646.5	639.9	637.0	636.5	Duplex, TF varies
188	E	COUNTRY VILLAGE DRIVE	E28-E29	3+36	19'	RT	646.3	646.5	639.9	637.0	636.5	Duplex, TF varies
189	E	COUNTRY VILLAGE DRIVE	E28-E29	3+08	19'	RT	646.3	646.5	639.9	637.0	636.5	Duplex, TF varies
190	E	COUNTRY VILLAGE DRIVE	E28-E29	2+80	19'	RT	646.3	646.5	639.9	637.0	636.5	Duplex, TF varies
191	E	COUNTRY VILLAGE DRIVE	E28-E29	2+78	19'	RT	645.1	646.1	639.5	636.6	636.1	Duplex, TF varies
192	E	COUNTRY VILLAGE DRIVE	E28-E29	2+52	19'	RT	644.2	646.1	637.5	634.6	634.1	Duplex, TF varies
193	E	COUNTRY VILLAGE DRIVE	E28-E29	2+30	19'	RT	644.2	646.1	637.5	634.6	634.1	Duplex, TF varies
194	E	COUNTRY VILLAGE DRIVE	E28-E29	1+96	19'	RT	643.0	646.1	637.4	634.5	634.0	Duplex, TF varies
195	E	COUNTRY VILLAGE DRIVE	E28-E29	1+70	19'	RT	643.0	646.1	637.4	634.5	634.0	Duplex, TF varies
196	E	COUNTRY VILLAGE DRIVE	E28-E29	1+50	19'	RT	642.2	644.0	635.4	632.5	632.0	Duplex, TF varies
197	E	COUNTRY VILLAGE DRIVE	E28-E29	1+24	19'	RT	642.2	644.0	635.4	632.5	632.0	Duplex, TF varies
198	E	COUNTRY VILLAGE DRIVE	E28-E29	0+98	19'	RT	640.9	643.4	634.8	631.7	631.2	Duplex, TF varies
199	E	COUNTRY VILLAGE DRIVE	E28-E29	0+62	19'	RT	640.7	643.2	634.6	631.7	631.2	Duplex, TF varies
200	E	COUNTRY VILLAGE DRIVE	E28-E29	0+36	19'	RT	640.7	643.2	634.6	631.7	631.2	Duplex, TF varies
201	E	COUNTRY VILLAGE DRIVE	E28-E29	0+14	19'	RT	640.2	643.2	634.6	631.7	631.3	Duplex, TF varies
202	E	COUNTRY VILLAGE DRIVE	E28-E35	0+36	14'	LT	639.7	642.2	633.6	630.7	630.3	Duplex, TF varies
203	E	COUNTRY VILLAGE DRIVE	E35-E36	0+69	27'	LT	639.7	642.2	633.6	630.7	630.3	Duplex, TF varies
204	E	COUNTRY VILLAGE DRIVE	E35-E36	0+37	16'	LT	639.6	642.1	633.6	630.7	630.2	Duplex, TF varies
205	E	COUNTRY VILLAGE DRIVE	E35-E36	0+05	13'	LT	639.5	642.2	633.6	630.7	630.3	Duplex, TF varies
206	E	COUNTRY VILLAGE DRIVE	E35-E36	0+29	27'	LT	639.5	642.2	633.6	630.7	630.3	Duplex, TF varies
207	E	COUNTRY VILLAGE DRIVE	E35-E36	0+55	13'	LT	639.8	642.2	633.6	630.7	630.3	Duplex, TF varies
208	E	COUNTRY VILLAGE DRIVE	E36-E37	0+07	13'	LT	640.4	643.1	634.4	631.5	631.0	Duplex, TF varies
209	E	COUNTRY VILLAGE DRIVE	E36-E37	0+26	17'	LT	640.4	643.1	634.4	631.5	631.0	Duplex, TF varies
210	E	COUNTRY VILLAGE DRIVE	E36-E37	0+50	12'	LT	640.5	643.1	634.4	631.5	631.1	Duplex, TF varies
211	E	COUNTRY VILLAGE DRIVE	D7-D8	0+11	14'	LT	642.9	645.4	636.8	633.9	633.4	Duplex, TF varies
212	E	COUNTRY VILLAGE DRIVE	D7-D8	0+33	14'	LT	643.3	646.1	637.7	634.8	634.4	Duplex, TF varies
213	E	COUNTRY VILLAGE DRIVE	D7-D8	0+62	14'	LT	644.3	646.3	637.7	634.8	634.4	Duplex, TF varies
214	E	COUNTRY VILLAGE DRIVE	D7-D8	0+84	14'	LT	644.3	646.3	637.7	634.8	634.4	Duplex, TF varies
215	E	COUNTRY VILLAGE DRIVE	D7-D8	1+39	14'	LT	645.5	646.3	639.7	636.8	636.4	Duplex, TF varies
216	E	COUNTRY VILLAGE DRIVE	D7-D8	1+61	14'	LT	645.2	646.3	639.7	636.8	636.4	Duplex, TF varies
217	E	COUNTRY VILLAGE DRIVE	D7-D8	1+81	14'	LT	645.2	646.3	639.7	636.8	636.4	Duplex, TF varies
218	E	COUNTRY VILLAGE DRIVE	D7-D8	1+21	14'	LT	640.3	646.1	639.7	636.8	636.4	Duplex, TF varies
219	E	COUNTRY VILLAGE DRIVE	D7-D8	1+41	14'	LT	642.2	646.1	639.7	636.8	636.4	Duplex, TF varies
220	E	COUNTRY VILLAGE DRIVE	D7-D8	0+94	14'	LT	646.1	646.1	639.5	637.6	637.2	Duplex, TF varies
221	E	COUNTRY VILLAGE DRIVE	D7-D8	0+53	14'	LT	645.3	647.1	638.5	635.6	635.2	Duplex, TF varies
222	E	COUNTRY VILLAGE DRIVE	D7-D8	0+13	14'	LT	645.3	647.1	638.5	635.6	635.2	Duplex, TF varies
223	E	COUNTRY VILLAGE DRIVE	D7-D8	0+97	12'	LT	637.4	641.1	633.1	630.2	629.8	Duplex, TF varies
224	E	COUNTRY VILLAGE DRIVE	D7-D8	0+74	12'	LT	637.4	641.1	633.1	630.2	629.8	Duplex, TF varies
225	E	COUNTRY VILLAGE DRIVE	D7-D8	0+34	13'	LT	637.2	641.1	633.1	630.2	629.8	Duplex, TF varies
226	E	COUNTRY VILLAGE DRIVE	D7-D8	0+13	13'	LT	635.9	638.4	629.8	626.9	626.5	Duplex, TF varies
227	E	COUNTRY VILLAGE DRIVE	D7-D8	0+01	13'	LT	635.8	638.4	629.8	626.9	626.5	Duplex, TF varies
228	E	COUNTRY VILLAGE DRIVE	D7-D8	0+34	13'	LT	635.8	638.4	629.8	626.9	626.5	Duplex, TF varies
229	E	COUNTRY VILLAGE DRIVE	D7-D8	0+54	13'	LT	635.8	638.4	629.8	626.9	626.5	Duplex, TF varies
230	E	COUNTRY VILLAGE DRIVE	D7-D8	0+74	13'	LT	636.3	637.8	629.3	626.4	625.9	Duplex, TF varies
231	E	COUNTRY VILLAGE DRIVE	D7-D8	0+94	13'	LT	636.3	637.8	629.3	626.4	625.9	Duplex, TF varies
232	E	COUNTRY VILLAGE DRIVE	D4-D5	0+55	12'	LT	636.0	637.8	629.2	626.3	625.9	Duplex, TF varies
233	E	COUNTRY VILLAGE DRIVE	D4-D5