ST. CHARLES COUNTY PROJ. NO.:		
O'FALLON ROAD	SHEET NUMBER	TOTAL SHEETS
	113	114
FEDERAL PROJECT NO. STP-5640(606)		

GRAPHIC SCALE

0 25 50 100

(IN FEET)

1 INCH = 50 FT.

PHASE 4

1. INSTALL ALL PERMANENT STRIPING.
2. INSTALL ALL PERMANANT SIGNAGE.
3. REMOVE ALL CHANNELIZERS AND TEMPORARY TRAFFIC BARRIERS.
4. REMOVE TEMPORARY CULVERTS.

1. CLOSE O'FALLON ROAD AT CHELSEA WAY AND SADDLEBROOK DRIVE.
2. CONSTRUCT REMAINING IMPROVEMENTS BETWEEN STA 44+32 AND STA 48+00 AND BETWEEN STA 62+00 AND STA 66+62.92.
3. REMOVE EXISTING BRIDGE.

INSTALL (ROAD CLOSED) 4500 FT) SIGN AT STA 1+00

(22) ROAD CLOSED 500 FT

(15) (LEFT)

(15) (RIGHT)

OUTERWITH ROAD

O'FALLON ROAD

SADDLEBROOK DRIVE

MATCHLINE CL STA 50+00

1. INSTALL ALL PERMANENT STRIPING.
2. INSTALL ALL PERMANANT SIGNAGE.
3. REMOVE ALL CHANNELIZERS AND TEMPORARY TRAFFIC BARRIERS.
4. REMOVE TEMPORARY CULVERTS.

MATCHLINE CL STA 50+00

INSTALL (ROAD CLOSED 2100 FT) SIGN AT PROJECT N

INSTALL 1 SIGN ALONG O'FALLON ROAD 500 FT NORTH OF BARRICADES

BARRICADES

(4) MOUNT ON BARRICADE

(4) (RIGHT)

EDWARD M. SWEET, JR. MISSOURI E-37987 12/12/03

PHASE 4

PLAN

NO.	DATE	BY	REVISION

SURVEYED:
PLOTTED:
ALIGNMENT VERIFIED:
DESIGN CHECKED:
MODEL CHECKED:

PROFILE

NO.	DATE	BY	REVISION

SURVEYED:
PLOTTED:
DESIGN CHECKED:
MODEL CHECKED:

PLOT DATA

PAPER SIZE: 24"X36"
PLOT DATE:
SCALE: 1=

O'Fallon Road-Cadd\Drawings\PHASES-50SCALE.dwg, 12/04/2003 08:16:15 AM, (GBS)(O'FallonXRS 8825